

Lawley Village Developer Issues Log

Reference	Issue	Phase	Date Reported to Developer	Developer Responsible	Date Responded	Comments from Developer	Resolved Y/N	Date Feedback Given to Resident
BVT.DIR3.2019.001	Temporary Pathway Phase 3 Stoney Fold	3	18/01/2019	Developer Group	18/01/2019	Work to be completed with Section 38 works (Spring)	Yes	18/01/2019
BVT.DIR3.2019.002	Request for temporary bridal path installation	3	18/01/2019	Taylor Wimpey	18/01/2019	The bridal path is actually installed but, the road surface needs completing there at Stoney Fold, this is pavers not tarmac.	Yes	n/a
BVT.DIR3.2019.003	Raised Inspection Covers	3	21/01/2019	Persimmon			Yes	n/a
BVT.DIR3.2019.004	Repair to 2 street lights in a courtyard on Birchfield Way	3	28/01/2019	David Wilson / Barratts	21/02/2019	Advised that the lighting columns have been repaired	Yes	21/02/2019
BVT.DIR3.2019.005	3 Missing trees on Phase 3 near Barclay Fold	3	06/02/2019	Persimmon	07/02/2019	These will be picked up in Spring 19 by the highways and landscape remedials agreed to close out phase 3/4.	Yes	n/a
BVT.DIR3.2019.006	BT cover on Birchfield Way	3	20/02/2019	Taylor Wimpey	25/02/2019	I have spoken with our engineer about this particular repair in more detail now (I am not familiar with all defects). However, as result we agree this particular one needs bringing forward for immediate action.	Yes	n/a
BVT.DIR3.2019.007	Dead tree on Barclay Fold	3	16/05/2019	Persimmon	30/05/2019	The tree at Barclay fold is now flowering and needs time to establish.	Yes	31/05/2019
BVT.DIR3.2019.008	Streetlight not working on Light Lane	3	23/05/2019	Persimmon	24/05/2019 & 30/10/2019	British Gas to attend site on 02/11/2019 and install a meter.	Yes	n/a
BVT.DIR3.2019.009	Replacement of shrubbery outside properties on Birchfield Way i.e when this is going ahead.	3	24/05/2019	Taylor Wimpey			Yes	
BVT.DIR3.2019.010	Maintenance of grassed area along Tuold Mews from the bridge all the way to the bride path across Webs Meadow, Coppice Grove and Forest Glen.	3	24/05/2019	Taylor Wimpey			Yes	n/a
BVT.DIR3.2019.011	Replacement of the street sign for Plimmers Lane, which has been damaged by a vehicle	3	24/05/2019 & 06/08/2019	Taylor Wimpey				
BVT.DIR3.2019.012	Developer landscaper spraying weedkiller which is killing plants within property boundaries	3	29/05/2019	Taylor Wimpey	29/05/2019	Comment from landscaper contractor: 'I think that it's frost damage, some of the plants are starting to grow back. There is no other problems with the rest of the border.'	Yes	

BVT.DIR3.2019.013	Broken Aco drain on Birchfield Way	3	12/06/2019	Persimmon	09/08/2019 & 30/10/2019	Snagging to be completed by end of October.		
BVT.DIR3.2019.014	Missing gully drain cover on Pantulf Close	3	12/06/2019	Taylor Wimpey				
BVT.DIR3.2019.015	Street Light not working on Tuold Mews	3	12/06/2019 & 26/06/2019	Persimmon			Yes	
BVT.DIR3.2019.016	Planted area being driven over in the middle of the road on Cheshires Way	3	14/06/2019	Persimmon		Long term options are being discussed with Telford & Wrekin Planning	Yes	
BVT.DIR3.2019.017	Light not working in courtyard on Cheshires Way	3	17/06/2019	Taylor Wimpey			Yes	
BVT.DIR3.2019.018	Maintenance of courtyard on Tuold Mews	3	13/06/2019	David Wilson Homes	05/07/2019	Being maintained on Monday 8th July.	Yes	
BVT.DIR3.2019.019	Overgrown landscaped area on Hobbins Lane	3	24/06/2019	Taylor Wimpey				
BVT.DIR3.2019.020	Maintenance landscaped areas on Light Lane	3	26/06/2019 & 04/07/2019	Persimmon Homes	26/06/2019 & 04/07/2019 & 09/08/2019 & 30/10/2019	Our Contractor started the courtyard remedial works on Monday. All of the courtyard remedials for Phase 1A, 3, 4 & 7 should be completed by end of August at the latest at which point we will transfer ownership to BVT. UPDATE: Date changed to the end of september for all remedial works. Snagging to be completed by end of October.		
BVT.DIR3.2019.021	Unfinished paths on Stoney Fold, damaged Plimmers Lane sign & weeds in courtyard on Plimmers Lane	3	10/07/2019 & 06/08/2019 & 12/03/2020	Taylor Wimpey & Persimmon	10/07/2019 & 09/08/2019 & 20/11/2019	All of the courtyard remedials for Phase 1A, 3, 4 & 7 should be completed by end of August at the latest at which point we will transfer ownership to BVT. Unfinished sign and pathways will be picked up during the remedial works. The road / path works are expected to be finished in December	Yes	
BVT.DIR3.2019.022	Faulty lights in courtyard on Birchfield Way // Work started but has been left with barriers in place half blocking access to the courtyard	3	19/08/2019 & 12/09/2019 & 26/09/2019 & 04/10/2019 & 15/01/2020 & 11/02/2020	Taylor Wimpey	19/08/2019 & 04/10/2019 & 20/10/2019 & 06/11/2019 & 15/01/2020 & 11/02/2020 & 18/02/2020	I have had a conversation with Energetics (contractor making the connection) and all is ready to be booked in. Therefore as soon as I can get McPhillips to dig the joint hole we will have it connected. Not sure if it will quite be next week but possibly the week after? I'll update you as soon as I have a firm date. The light will be connected on Friday 15th November. Organised repair however delayed due to duct issues. We have had some issues, i.e. the duct was put in at the wrong level after waiting for all the snags at phase 3 to be completed. McPhillip's are now due to sort and will be back on site in 2 weeks, Eon are already primed to return and connect. End of March is the deadline we have set for lights on as EON will have a lead in. We appreciate the delay and mistake on the duct level. We have had all the works on Lawley 3 & 4 signed off now and instructed McPhillips to progress. Im am awaiting a start date however I have requested that this street light is completed first.		11/02/2020

BVT.DIR3.2019.023	Missing bin collection point on Birchfield Way	3	09/08/2019	Taylor Wimpey	12/08/2019	I have snagged the S38 area and will rectify to approved designs.	Yes	
BVT.DIR3.2019.024	Broken street light on Plimmers Lane	3	28/08/2019 & 26/09/2019	Taylor Wimpey	26/09/2019	I have chased Eon up, sorry for the delay but, people are trying to sort. The adoptions are targeted End of Oct, so assume any lighting will be picked up this month.		
BVT.DIR3.2019.025	Slabs replaced that dont match the existing on Birchfield Way	3	23/09/2019	Taylor Wimpey	23/09/2019 & 26/09/2019	I believe Seven Trent have been back and done this I am being told. Trying to chase why and who is the contact at the ST as LVDG have not done this. The paving work at Birchfield was Severn Trent repair, which is an issue now, as this will be a highway snag and they have made a mess. I am chasing but, it is not the consortiums fault.		
BVT.DIR3.2019.026	Bricks, building debris and leftover cement is being left of the grass by builders putting in bollards new Birchfield Way	3	26/09/2019	Taylor Wimpey			Yes	
BVT.DIR3.2019.027	Concrete has crumbled around a drain on Barclay Fold	3	23/10/2019	Persimmon	23/10/2019	The section of the private drive has been deeded to the plot owner in March 2015, the property Owner is therefore responsible for the maintenance of the area	Yes	
BVT.DIR3.2020.001	Loose water meter cover on Birchfield Way	3	08/01/2020	Taylor Wimpey	14/01/2020	I will report it and pass it on for inspection.		
BVT.DIR3.2020.002	2 lights not working on Birchfield Way	3	13/01/2020	Taylor Wimpey				
BVT.DIR3.2020.003	4 Streetlights out on Birchfield Way between the junctions of The Foxholes and Cheshire Way	3	31/01/2020	Taylor Wimpey				
BVT.DIR3.2020.004	1 street light not working on Birchfield Way by the junction on Bray Lane	3	06/02/2020	Barratts				
BVT.DIR3.2020.005	Planted tree blown over in the wind on Barclay Fold	3	17/02/2020	Barratts	20/02/2020	This will be picked up for the highway adoption, spring 2020.		